



Rocket22 Arrival Checklist

This checklist is designed to help guide you through your initial check of your new Rocket22.

Model Rocket22

Hull Number _____

Date _____

Step One - Before Unloading	Confirm
Inspect the hull paying attention to the way the straps have been attached to the boat and trailer.	
Inspect how the straps have been attached to the mast and boom.	
Inspect the deck and accessories including cleats, hatches and hardware.	
Inspect all options and other items to ensure delivery is complete.	
Inspect the hull for scratches or other defects in the gel coat.	
Inspect the deck and cockpit for scratches or other defects.	
Step Two - Unloading	Confirm
Ensure the boat is sitting correctly on the trailer and that the lifting straps are correctly placed.	
Ensure the hull is protected from scratching or chafing prior to lifting. Use towels, old carpet or some other soft material to protect vulnerable spots.	
Ensure the boat is free of any lines or straps prior to lifting or launching. Walk around the boat several times.	
Step Three -Interior Check	Confirm
Inspect floors, bulkheads and lockers for scratches or defects.	
Inspect batteries if ordered.	
Inspect cushions and coverings if ordered.	
Inspect mast jack to ensure free and easy adjustment.	
Inspect hatches from inside to ensure easy fit and closure.	
Inspect storage lockers for any water.	
Step Four - Rigging	Confirm
Unpack mast and boom visually inspecting for any damage or defects.	
Install halyards and any masthead electronics.	
Install spreaders and standing rigging wires. Adjust the spreaders if required.	
Ensure halyards are free before raising mast.	
With mast raised first install Harken roller furling system.	
Install and attach boom before making final adjustments.	
Step Five - Operations	Confirm
Test electrical systems.	
Test free flow of all control lines and running rigging.	
Test keel lift gear.	
Test rudder and tiller fittings,	